



**WORK COMPLETED**

**CUMULATIVE WORK COMPLETED**

**CUMULATIVE DELAY TILL DATE**

**WORK COMPLETED IN LAST WEEK**

**WORK scheduled IN LAST WEEK**

**delay IN LAST WEEK**

P1 P7 P8 P2 P3 P4 P5 P6 A1



**PILE FOUNDATION**

**KORATTY ANGADI  
LC NO. 54 (KM.67/13-14)  
TVC DIVISION**

Status as on 22-02-2013

Four spans completed.

