



- CUMULATIVE WORK COMPLETED
- CUMULATIVE DELAY TILL DATE
- WORK COMPLETED IN LAST WEEK



PILE FOUNDATION

KORATTY ANGADI
LC NO. 54 (KM.67/13-14)
TVC DIVISION

Four span completed.

- + WORK scheduled IN LAST WEEK
- delay IN LAST WEEK

Status as on 02-08-2013

