



AP1 P1 P2 P3 P4 P5 P6 P7 P8 P9 RP1 RP2 RP3 RP4 P10 P11 P12 P13 P14 P15 P16 P17 P18 P19 AP2



PILE FOUNDATION

- CUMULATIVE WORK COMPLETED TILL LAST WEEK
- CUMULATIVE DELAY TILL LAST WEEK
- WORK COMPLETED IN THE WEEK
- DELAY OF WORK IN THE WEEK

WORK SCHEDULED IN THE WEEK +

**PARAPPANAGADI
LC NO. 174 (KM.639/14-15)**

Status as on :05- 10 - 2012

