


AP1 P1 P2 P3 P4 P5 P6 P7 P8 P9 RP1 RP2 RP3 RP4 P10 P11 P12 P13 P14 P15 P16 P17 P18 P19 AP2



PILE FOUNDATION

 CUMULATIVE WORK COMPLETED TILL LAST WEEK

 CUMULATIVE DELAY TILL LAST WEEK

 WORK COMPLETED IN THE WEEK

 DELAY OF WORK IN THE WEEK

WORK SCHEDULED IN THE WEEK  + 

**PARAPPANAGADI
LC NO. 174 (KM.639/14-15)**

Status as on :20-04-2012